CANBIAN
QUALITY CONSTRUCTION SINCE 1986

Bryant Heritage Plaza

| | | |

	November				December				January				February				March				April				May					June				July				August				September				October				November				December				January				February				March					April			
Monday of week	2	9	16	23	30	7	14	21	28	4	11	18	25	1	8	15	22	29	7	14	21	28	4	11	18	25	2	9	16	23	30	6	13	20	27	4	11	18	25	1	8	15	22	29	5	12	19	26	3	10	17	24	31	7	14	21	28	5	12	19	26	2	9	16	23	30	6	13	20	27	6	13	20	27	3	10	17	24
BUILDING 2																																																																																											
Install Screw Piles														X	X																																																																										
Install deep plumbing lines																X	X	X																																																																							
Excavate Grade beams																		X																																																																								
Form Grade Beams																			X	X																																																																					
Grade Beams - Pour #1																			X																																																																							
Grade Beams - Pour #2																				X																																																																						
Grade Beams - Pour #3																					X																																																																					
Electrical Site Trenching																						X	X	X																																																																	
Install transformer pad																																																																																																	
Structural Steel Erection																																X	X																																																											
Metal Deck Install																																		X	X																																																										
Parapet Framing																																												X	X																																																		
Roofing																																														X	X																																																						
Ext Steel Studs & boarding																																								X	X	X	X	X	X																																																			
Plumbing underground rough in																											X	X	X																																																														
Pour Slab on Grade																																																	X	X																																																			
Masonry Veneer																																																				X	X																																															
EIFS																																																		X	X	X																																																	
Metal cladding																																																				X	X																																																
Glazing Frames																																																X	X																																																			
Glass																																																																																																							
Install RTUs																																																	X	X																																																					
Ventilation drops																																																			X																																																			
Duct Distibution																																																				X	X																																																		
Electrical underslab rough in																																																				X																																																		
Electrical ceiling rough in																																																						X	X																																																
Foam sealant to perimeter																																																								X																																														
Fire protection Sprinklers																																																							X																																															
Finish Elevator Shaft																																																							X	X																																														
Main Floor Interior Framing																																																								X																																														
Main Floor Boarding PERIMETER																																																										X	X																																											
Main Floor Boarding PARTITIONS																																																																																																
Main Floor Taping & Sanding																																																				X	X	X																																														
BUILDING 3																																																																																																											
Install Screw Piles																X																																																																																										
Install deep plumbing lines																		X																																																																																								
Excavate Grade beams																			X																																																																																							
Form Grade Beams																				X																																																																																						
Grade Beams - Pour #1																					X																																																																																					
Structural Steel Erection																																X	X						X	X																																																															
Metal Deck Install																																	X																																																																								
Parapet Framing																																									X	X																																																															
Roofing																																											X	X																																																													
Ext Steel Studs & boarding																																								X	X	X	X																																																												
Plumbing underground rough in																																																																																																											
Pour Slab on Grade																																														X	X																																																										
Masonry Veneer																																																			X	X																																																					
EIFS																																															X	X	X																																																							
Metal cladding																																																		X	X																																																						
Glazing Frames																																													X	X																																																											
Glass																																																																																																											
Install RTUs																																														X	X																																																											
Ventilation drops																																																	X																																																									
Duct Distibution																																																		X	X																																																						
Electrical underslab rough in																																																		X																																																								
Electrical ceiling rough in																																																				X	X																																																				
Foam sealant to perimeter																																																						X																																																				
Main Floor Interior Framing																																																						X																																																				
Main Floor Boarding PERIMETER																																																						X	X																																																				
Main Floor Boarding PARTITIONS																																																						X																																																				
Main Floor Taping & Sanding																																																							X	X																																																				

| | | |